IN THE MATTER OF THE CLAIM	* BEFORE BRIAN PATRICK WEEK	S,
OF RICHARD MELTZER,	* AN ADMINISTRATIVE LAW JUDG	Æ
CLAIMANT	* OF THE MARYLAND OFFICE	
AGAINST THE MARYLAND HOME	* OF ADMINISTRATIVE HEARINGS	}
IMPROVEMENT GUARANTY FUND	*	
FOR THE ALLEGED ACTS OR	*	
OMISSIONS OF REGINALD LEWIS,	*	
SR.,	*	
T/A AMAZING HOME	* OAH No.: LABOR-HIC-02-22-21007	
REMODELING,	* MHIC No.: 22 (75) 477	
RESPONDENT	*	

PROPOSED DECISION

STATEMENT OF THE CASE
ISSUES
SUMMARY OF THE EVIDENCE
PROPOSED FINDINGS OF FACT
DISCUSSION
PROPOSED CONCLUSIONS OF LAW
RECOMMENDED ORDER

STATEMENT OF THE CASE

On January 6, 2022, Richard Meltzer (Claimant) filed a claim (Claim) with the Maryland Home Improvement Commission (MHIC)¹ Guaranty Fund (Fund) for reimbursement of \$41,813.00 for actual losses allegedly suffered as a result of a home improvement contract with Reginald Lewis, Sr., trading as Amazing Home Remodeling (Respondent). Md. Code Ann.,

¹ The MHIC is under the jurisdiction of the Department of Labor (Department).

THEFT COMMENTS OF THE STATE OF

ROLLING BELOVERS

TEAD DELY NO TOTAL TEAD OF THE STATE OF THE

PERED CONCEPTIONS OF EACH

ABACH CARRON OF THE RESTAU

continue of the continue of th

... Opening the Contract of the second of th

Bus. Reg. §§ 8-401 to -411 (2015 & Supp. 2022).² On August 5, 2022, the MHIC issued a Hearing Order on the Claim. On August 16, 2022, the MHIC forwarded the matter to the Office of Administrative Hearings (OAH) for a hearing.

On January 17, 2023, I held a hearing at the OAH in Hunt Valley, Maryland. Bus. Reg. §§ 8-407(a), 8-312. Hope Sachs, Assistant Attorney General, Department, represented the Fund. The Claimant was self-represented. The Respondent failed to appear.

After waiting fifteen minutes for the Respondent or the Respondent's representative to appear, I proceeded with the hearing. Applicable law permits me to proceed with a hearing in a party's absence if that party fails to attend after receiving proper notice. Code of Maryland Regulations (COMAR) 28.02.01.23A. On October 20, 2022, the OAH provided a Notice of Hearing (Notice) to the Respondent by United States mail. COMAR 28.02.01.05C(1). The Notice stated that a hearing was scheduled for January 17, 2023, at 9:30 a.m., at the OAH in Hunt Valley, Maryland. COMAR 09.08.03.03A(2). The Notice further advised the Respondent that failure to attend the hearing might result in "a decision against you."

The United States Postal Service did not return the Notice to the OAH. The Respondent did not notify the OAH of any change of mailing address. COMAR 28.02.01.03E. The Respondent made no request for postponement prior to the date of the hearing. COMAR 28.02.01.16. I determined that the Respondent received proper notice, and I proceeded to hear the matter. COMAR 28.02.01.05A, C.

The contested case provisions of the Administrative Procedure Act, the Department's hearing regulations, and the Rules of Procedure of the OAH govern procedure. Md. Code Ann., State Gov't §§ 10-201 through 10-226 (2021); COMAR 09.01.03; COMAR 28.02.01.

² Unless otherwise noted, all references to the Business Regulation Article are to the 2015 Replacement Volume of the Maryland Annotated Code.

The state of the s

Carting was a representation of the forgonism fancing specific and the first transmitted and the street of the str

And the control of th

The latest and the state of the

The course of the control of the con

The control of the control of the street and the st

ISSUES

- 1. Did the Claimant sustain an actual loss compensable by the Fund as a result of the Respondent's acts or omissions?
 - 2. If so, what is the amount of the compensable loss?

SUMMARY OF THE EVIDENCE

Exhibits

I admitted the following exhibits offered by the Claimant:

•	•
Cl. Ex. 1 -	Proposal, November 10, 2019
Cl. Ex. 2 -	Contract, signed November 21, 2019
Cl. Ex. 3 -	Construction cost worksheet, signed November 20, 2019
Cl. Ex. 4 -	Contract Addendum, January 6, 2020
Cl. Ex. 5 -	AROCON Roofing and Construction (AROCON) Contract, August 19, 2021
Cl. Ex. 6A to 6O -	Photographs, undated
Cl. Ex. 7 -	Ruff Roofing and Sheet Metal, Inc. (Ruff Roofing) Contract, August 5, 2021
Cl. Ex. 8 -	Letter from the Claimant to the Respondent, September 7, 2021
Cl. Ex. 8 - Cl. Ex. 9 -	Letter from the Claimant to the Respondent, September 7, 2021 Emails between the Claimant and the Respondent, various dates

I admitted the following exhibits offered by the Fund:

Fund Ex. 1 -	Notice of Hearing, October 20, 2022	••
Fund Ex. 2 -	Licensing history for the Respondent, January 10, 2023	
Fund Ex. 3 -	Letter from the MHIC to the Respondent with attached Claim, Januar 2022	y 31,

HE WAY

SOMETHING THE STREET

I administ a following a distribution of the standard of the s

Clos Distinguish and Languish

The 22 Constitution of contribution, shaped November 24 12

The space from 2 (400-004) including the base of the second space of the second space

The self-times qualities in the self-time and stiffing the self-time and stiffing the self-time and self-times.

Latence of the Representation in Charleston The Representation of the Latence of

Type over \$1638. Beautill, enter District Longwijkel Ogenera Urstello - n. e.j. i. . B. P. J. S. C. Longwijkel op Name On the Proposition of the Company of

a dance adverdescribe studies adverted - Particular.

ape Hau 2 - . . . Lipposti a theory touthe Avegogalest, January 10, 2 . 13

The Respondent failed to appear and did not offer any exhibits.

Testimony

The Claimant testified and presented the testimony of Anne Meltzer, the Claimant's wife.

The Fund and the Respondent did not present any testimony.

PROPOSED FINDINGS OF FACT

I find the following facts by a preponderance of the evidence:

- 1. The Respondent was a licensed home improvement contractor under MHIC license number 102808 at all times relevant to the subject of this hearing.
- 2. On November 21, 2019, the Claimant and the Respondent entered into a contract to construct an addition to the Claimant's residence, install a new roof, and make some modifications to the existing residence (Contract). The Claimant was not residing in the home at that time.
 - 3. The original agreed-upon Contract price was \$345,000.00.
 - 4. On an unspecified date or dates, the Claimant paid the Respondent \$345,000.00.
- 5. On an unspecified date, the Respondent installed and finished a new roof at the Claimant's residence.
- 6. In October 2020, the Claimant moved into the residence. He noticed that there was leaking around the seams in the roof and in the interior of the home near the chimney and that water was pouring over portions of the roof rather than through the downspouts. He also heard audible nail pops.
- 7. On August 10, 2021, Brock Murray from AROCON inspected the Claimant's roof and found the following:
 - Active ponding in multiple areas of the roof;

Lesiblice proposito con tub bisolometra e ballet i, integest in

The Bondan de Russen and and and an analysis of the second analysis of the second analysis of the second and an analysis of th

Liter and an analysis of the supplementary of the s

And a series of the property of the manual restriction of the series of

and the state of t

Physical State Contraction Contract Artist Color

The state and a specific designation of the state of the

with with their Phasesternal to be broken attended to 200 certain and

All and pall was some of the control of the latter of the body of the party of the latter of the lat

The state of the s

of speed at the open ACCON-many industry and the other at the other at

Room id file zasan-slatinam mini dinami avina

- Dried-up ponding waterbeds in multiple areas of the roof;
- Plywood sheets were visible and buckling at multiple corners around the roofing surface;
- Multiple areas where two or three sheets of plywood came together and showed signs of distress;
- Multiple areas on the roof that were uneven;
- No fiberboard and/or insulation present between the plywood and the roofing membrane;
- Roofing membrane was bubbling and major loss of adhesion in numerous spots;
- Vent-pipes had incorrect pipe-boot collars; and
- Numerous nail-pops throughout various parts of the roof.
- 8. On October 4, 2021, the Claimant entered into a contact with Ruff Roofing to remove the roof that had been installed by the Respondent and install an entirely new roof. The total contract cost was \$41,813.00. Ruff Roofing installed a new roof at the Claimant's residence.

DISCUSSION

The Claimant has the burden of proving the validity of the Claim by a preponderance of the evidence. Bus. Reg. § 8-407(e)(1); State Gov't § 10-217; COMAR 09.08.03.03A(3). To prove a claim by a preponderance of the evidence means to show that it is "more likely so than not so" when all the evidence is considered. *Coleman v. Anne Arundel Cnty. Police Dep't*, 369 Md. 108, 125 n.16 (2002).

guides and a few day and maken increase and a few day and a few days and a few da

Marchayla

The Claract Annual County Search of the State of the Claract Annual Annual County and the Claract Annual County of the County of the Claract Annual County of the

An owner may recover compensation from the Fund "for an actual loss that results from an act or omission by a licensed contractor." Bus. Reg. § 8-405(a) (Supp. 2022); see also COMAR 09.08.03.03B(2) ("The Fund may only compensate claimants for actual losses . . . incurred as a result of misconduct by a licensed contractor."). "[A]ctual loss' means the costs of restoration, repair, replacement, or completion that arise from an unworkmanlike, inadequate, or incomplete home improvement." Bus. Reg. § 8-401. For the following reasons, I find that the Claimant has proven eligibility for compensation from the Fund.

The Respondent performed unworkmanlike, inadequate, or incomplete home improvements. The Claimant testified that he hired the Respondent to construct an addition, modify certain parts of the home and construct a new roof. The Claim only relates to the Respondent's work on the roof. The Claimant's expectation was that the Respondent would subcontract the roof work to another contractor, but the Respondent wound up doing the roofing work himself.

The Respondent completed the work in 2020, and the Claimant moved into the residence in October 2020. Shortly thereafter, the Claimant noticed problems with the roof, including interior leaking, water pouring over portions of the roof that were not downspouts, and audible nail pops. Then, in August 2021, AROCON inspected the roof and determined that there was ponding on the roof, plywood was visible in certain areas, areas of the roof were uneven, there was no insulation, the roofing membrane was bubbling, the vent-pipes had incorrect collars, and there were nail pops throughout the roof.

Based on the above uncontested evidence of unworkmanlike, inadequate and incomplete home improvements, I thus find that the Claimant is eligible for compensation from the Fund.

The Response manning of the south to 2020, and the Cleman can did not be a find a specified and the 2020. It is not the south to the so

Pasing up at a sport and the statement of the statement o

Having found eligibility for compensation I must determine the amount of the Claimant's actual loss and the amount, if any, that the Claimant is entitled to recover. The Fund may not compensate a claimant for consequential or punitive damages, personal injury, attorney fees, court costs, or interest. Bus. Reg. § 8-405(e)(3) (Supp. 2022); COMAR 09.08.03.03B(1). MHIC's regulations provide three formulas to measure a claimant's actual loss, depending on the status of the contract work.

The Respondent performed some work under the Contract, and the Claimant has retained other contractors to complete or remedy that work. Accordingly, the following formula appropriately measures the Claimant's actual loss:

If the contractor did work according to the contract and the claimant has solicited or is soliciting another contractor to complete the contract, the claimant's actual loss shall be the amounts the claimant has paid to or on behalf of the contractor under the original contract, added to any reasonable amounts the claimant has paid or will be required to pay another contractor to repair poor work done by the original contractor under the original contract and complete the original contract, less the original contract price. If the Commission determines that the original contract price is too unrealistically low or high to provide a proper basis for measuring actual loss, the Commission may adjust its measurement accordingly.

COMAR 09.08.03.03B(3)(c). The Claimant paid a total of \$345,000.00 to the Respondent, and then paid an additional \$41,813.00 to Ruff Roofing to repair the poor work done by the Respondent. Accordingly, \$41,813.00 (\$386,813.00 - \$345,000.00) is the Claimant's actual loss.

Effective July 1, 2022, a claimant's recovery is capped at \$30,000.00 for acts or omissions of one contractor, and a claimant may not recover more than the amount paid to the contractor against whom the claim is filed.³ Bus. Reg. § 8-405(e)(1), (5) (Supp. 2022); COMAR

³ On or after July 1, 2022, the increased cap is applicable to any claim regardless of when the home improvement contract was executed, the claim was filed, or the hearing was held. See Landsman v. MHIC, 154 Md. App. 241, 255 (2002) (explaining that the right to compensation from the Fund is a "creature of statute," these rights are subject to change at the "whim of the legislature," and "[a]mendments to such rights are not bound by the usual presumption against retrospective application").

to an animal work solver some or buildings in astrony in of constitutions in thickel 3 administration. LEating its adding lead on the AMINE SEE MEDICAL PROPERTY OF THE PROPERTY OF bushe a Maeniadora musiam artizlaturat o a Imaeliking suitableach i "al di Stripping the basis of the con-

the language of the complete all actions are all the confidence of they up the fit have been supplied to the control of the control o de the end will confince would be any a repend on and restrict their controls were of the important light of their at Marking metal the average and a train, a preparation to metallic variables and the Commission of the second

[[대왕] 110 (110년) 전 : -01 the block to biquies in the control of the block in the big in multi-magniferativo assistati valini Impunistu is leasy sektrita i valida Tearne sektra III area Telefolio (1948) Selection de la Selection de la contraction del contraction de la c 1

the latest times mile vite of statistical all god on the best to the the following the first production of the part of the part of the following state of the part of the p

09.08.03.03B(4). In this case, the Claimant's actual loss of \$41,813.00 exceeds \$30,000.00. Therefore, the Claimant's recovery is limited to \$30,000.00.

PROPOSED CONCLUSIONS OF LAW

I conclude that the Claimant has sustained an actual and compensable loss of \$41,813.00 as a result of the Respondent's acts or omissions. Md. Code Ann., Bus. Reg. §§ 8-401, 8-405 (2015 & Supp. 2022); COMAR 09.08.03.03B(3)(c). I further conclude that the Claimant is entitled to recover \$30,000.00 from the Fund. Md. Code Ann., Bus. Reg. § 8-405(e)(1) (Supp. 2022).

RECOMMENDED ORDER

I RECOMMEND that the Maryland Home Improvement Commission:

ORDER that the Maryland Home Improvement Guaranty Fund award the Claimant the amount of \$30,000.00; and

ORDER that the Respondent is ineligible for a Maryland Home Improvement

Commission license until the Respondent reimburses the Guaranty Fund for all monies disbursed under this Order, plus annual interest of ten percent (10%) as set by the Maryland Home

Improvement Commission;⁴ and

ORDER that the records and publications of the Maryland Home Improvement Commission reflect this decision.

March 29, 2023
Date Decision Issued

BPW/ds #204081 Brian P. Weeks

Brian Patrick Weeks Administrative Law Judge

⁴ See Md. Code Ann., Bus. Reg. § 8-410(a)(1)(iii) (2015); COMAR 09.08.01.20.

or the Children of the Children's period better the State of the State

AVEIGHAGISTITIKO JOTECH SEL

The same of the sa

to the figure and alternative the property of the contract of

Expression and American

to the control of the

Made mile to be a set the Creating Charmer count amost his replaced the destinant

Mins. D. CUQ-OF-E-To reside in

pelinger of beet instighter of all definite transformation or agencies

and the Health and street and the st

support to Order, e. supposed intercency to a gargette (1999) under the Maria State of

THE RESIDENCE OF THE STREET, SAN THE STREET, SAN TONGO STREET, SAN THE STREET,

Nate Decision Lea 1 April 1991 Ap

CC. 10.00 CONTRACTOR CONTRACTOR OF THE CONTRACTO

PROPOSED ORDER

WHEREFORE, this 24th day of May, 2023, Panel B of the Maryland

Home Improvement Commission approves the Recommended Order of the

Administrative Law Judge and unless any parties files with the Commission

within twenty (20) days of this date written exceptions and/or a request to present

arguments, then this Proposed Order will become final at the end of the twenty

(20) day period. By law the parties then have an additional thirty (30) day period

during which they may file an appeal to Circuit Court.

Joseph Tunney

Joseph Tunney Chairman Panel B MARYLAND HOME IMPROVEMENT COMMISSION

HE OND OFFICE OF SERVICE SERVI

Ledder Thaner
Character
Functif

ALARY SVD HOME IN DUE TENEN