IN THE MATTER OF THE CLAIM

* BEFORE RACHAEL BARNETT,

OF KRISTIN KERNS-D'AMORE,

* AN ADMINISTRATIVE LAW JUDGE

CLAIMANT

* OF THE MARYLAND OFFICE

AGAINST THE MARYLAND HOME

* OF ADMINISTRATIVE HEARINGS

IMPROVEMENT GUARANTY FUND

FOR THE ALLEGED ACTS OR

OMISSIONS OF DAVID

ZOLLINHOFER,

* OAH No.: LABOR-HIC-02-22-28110

T/A PAX CONTRACTING,

MHIC No.: 22(75)890

RESPONDENT

PROPOSED DECISION

STATEMENT OF THE CASE
ISSUES
SUMMARY OF THE EVIDENCE
PROPOSED FINDINGS OF FACT
DISCUSSION
PROPOSED CONCLUSIONS OF LAW
RECOMMENDED ORDER

STATEMENT OF THE CASE

On August 17, 2022, Kristin Kerns-D'Amore (Claimant) filed a claim (Claim) with the Maryland Home Improvement Commission (MHIC) Guaranty Fund (Fund), under the jurisdiction of the Department of Labor (Department), for reimbursement of \$13,881.63 for actual losses allegedly suffered as a result of a home improvement contract with David Zollinhofer, trading as Pax Contracting (Respondent). Md. Code Ann., Bus. Reg. §§ 8-401 to -

THE REAL DESCRIPTION OF THE CONTROL OF THE REAL DESCRIPTION OF THE CONTROL OF THE

ADDRESS OF SHEET

TALLE CONTRACTOR OF THE CASE

THAT TO POST THE CASE

THAT THE CONTRACT THE CASE

THAT THE CASE

THA

SAND BY ON TAUSANA

On Aught 12 on ion balk (restable) Augusta Pannel Pannel I silved not not the policy of the policy o

411 (2015 & Supp. 2022). On October 26, 2022, the MHIC issued a Hearing Order on the Claim. On November 7, 2022, the MHIC forwarded the matter to the Office of Administrative Hearings (OAH) for a hearing.

On February 6, 2023, I held a hearing by video. Bus. Reg. §§ 8-407(a), 8-312; Code of Maryland Regulations (COMAR) 28.02.01.20B(1)(b). Andrew Brouwer, Assistant Attorney General, Department, represented the Fund. The Claimant was self-represented.

After waiting fifteen minutes for the Respondent or the Respondent's representative to appear, I proceeded with the hearing. Applicable law permits me to proceed with a hearing in a party's absence if that party fails to attend after receiving proper notice. COMAR 28.02.01.23A. On December 8, 2022, the OAH provided a Notice of Hearing (Notice) to the Respondent by United States mail to the Respondent's address on record with the OAH. COMAR 28.02.01.05C(1). The Notice stated that a hearing was scheduled for February 6, 2023, at 9:30 a.m. on Webex, an on-line meeting platform. COMAR 09.08.03.03A(2). The Notice further advised the Respondent that failure to attend the hearing might result in "a decision against you."

The Notice sent was returned to the OAH with the notation "Not Deliverable as Addressed." The Office of the Attorney General subsequently provided the OAH with an updated address for the Respondent and, on January 24, 2022, the OAH provided a copy of the Notice to the Respondent's updated address by United States mail and certified mail. COMAR 28.02.01.05C(1). The new copy of the Notice provided the identical scheduling information as the first. The new Notice was sent by United States mail and was not returned to the OAH; however, the notice sent via certified mail was returned as undeliverable. The Respondent did not notify the OAH of any change of mailing address. COMAR 28.02.01.03E. The Respondent

¹ Unless otherwise noted, all references hereinafter to the Business Regulation Article are to the 2015 Replacement Volume of the Maryland Annotated Code.

rka Pilje daggaal jald lad aabaa Sirja oo maa oo dhaarii dajad oo gadhaa oo maa ku ka and the statement between the Califfer of the State Statement of the state of the s the Company of the first annual and the company of were and deep in a contract of the account of the Andrew Bases of the state of the consequential Control of the Contr stations, all the state of the the and parameter with mode from Applications washing and application to a pro-The subsection of the party faith or all the subsection as a consider the ndaj makipid) gazinsaki ka makazi na baji ve na ji kibo na ji ni na makan na mre the base states and the disease began a militaria appropriate the magnetic state of the of Basel legislating and groups in that a legislating was agreed as 1,1100 to 1,1111. (Application 30 conservation) perforate grain-one and relative in the control of that Burgar Mighty Garanted Advisor tip to early type of their care all ears have also da Mikroitaseneari i devidiaro a nor use ul exagenare i cierte san-Unit from this report of Language Vertical parties and the resonance admen Admer First Beep draw and, on Janguey 24, 2012, 1550 A El-11 spine cethicless eppendeng betalenderes by United State chail and ab and the second of the provided in the provided straightful and the planting being a second of on the children was been been by Protectives and study affect of

the market being a throughout the military better the part of the property of

"ILP III. - AMOTE remitte em terre en fete victore de Aguas Superme

1

made no request for postponement prior to the date of the hearing. COMAR 28.02.01.16. I determined that the Respondent received proper notice, and I proceeded to hear the captioned matter. COMAR 28.02.01.05A, C.

The contested case provisions of the Administrative Procedure Act, the Department's hearing regulations, and the Rules of Procedure of the OAH govern procedure. Md. Code Ann., State Gov't §§ 10-201 through 10-226 (2021); COMAR 09.01.03; COMAR 28.02.01.

<u>ISSUES</u>

- 1. Did the Claimant sustain an actual loss compensable by the Fund as a result of the Respondent's acts or omissions?
 - 2. If so, what is the amount of the compensable loss?

SUMMARY OF THE EVIDENCE

Exhibits

I admitted the following exhibits offered by the Claimant:

- Clmt. Ex. 1 Contract, undated; Residential Building Permit, July 10, 2020; Inspection Requirements, July 10, 2020; Architectural Drawings, undated
- Clmt. Ex. 2 Checks from the Claimant to the Respondent, various dates in 2020-2021; Checks from the Claimant to Stockton Home Improvement, various dates in 2022
- Clmt. Ex. 3 Photographs of the Porch in various stages of construction, January 2021 August 2022
- Clmt. Ex. 4 Email correspondence between the Claimant and the Respondent, various dates
- Clmt. Ex. 5 Email from the Respondent to the Claimant, July 9, 2021
- Clmt. Ex. 6 Better Business Bureau record of complaint, printed January 7, 2023
- Clmt. Ex. 7 Email from Respondent to the Claimant, October 27, 2021
- Clmt. Ex. 8 Email exchange between the Respondent and the Claimant, November 18 19, 2021
- Clmt. Ex. 9 Email exchange between the Respondent, the Claimant, Ralo Enterprise, various dates

The critical state of the second of the second state of the second

MEDIC PRINCIPLE AND ADMINISTRATE PRINCIPLE PROJECT OF A STREET, AND A ST

Texture the magness will be sparrous and statute.

College Chart and benefits and found provided a second of

Ten January Company (10, 2020) Managament and Arabathan Arabathan

to the contraction of the engine amount of the engine of t

Transfer to the reflections of companies of appropriate to the Champan, july Section 2. In Class Champan, in the companies of companies principal terms 2. In Class Champan, principal companies 2. In Class Champan, Carolina Champ

CI I s. 6 - Fix . A contactly in since on the Prognation and the Challen C. - To-

The sector Section 11 to 12 to

- Clmt. Ex. 10 Respondent's response to the Claimant's MHIC complaint, May 5, 2022
- Clmt. Ex. 11 Email from the Claimant to several parties regarding an estimate from Stockton Home Improvement, May 12, 2022
- Clmt. Ex. 12 Estimate from Stockton Home Improvement, May 18, 2022, with attached sales orders and payment receipt from Stoett Industries, Inc., various dates, with attached email exchange between the Claimant and Stockton Home Improvement, May 10, 2022
- Clmt. Ex. 13 Home Improvement Claim Form, February 2, 2022

The Respondent did not offer any exhibits.

I admitted the following exhibits offered by the Fund:

- Fund Ex. 1 Hearing Order, October 26, 2022
- Fund Ex. 2 Notice of Remote Hearing, December 8, 2022
- Fund Ex. 3 Letter from the MHIC to the Respondent, August 30, 2022, with attached Home Improvement Claim Form, August 17, 2022
- Fund Ex. 4 License Registration with MHIC, November 23, 2022
- Fund Ex. 5 Affidavit of David Finneran, January 24, 2023
- Fund Ex. 6 Notice of Remote Hearing, January 24, 2023

Testimony

The Claimant testified and did not present other witnesses.

The Respondent did not testify or present any witnesses.

The Fund did not offer any witness testimony.

PROPOSED FINDINGS OF FACT

I find the following facts by a preponderance of the evidence:

- 1. At all times relevant to the subject of this hearing, the Respondent was a licensed home improvement contractor under MHIC license number 5611999.
- 2. The Claimant and her spouse own a home located in Calvert County; it is their only residential property. There is a pool located in the backyard.

The state of the s

The fourth of beauty and the property of the state of the

CONTRACTOR TO CONTRACTOR OF CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF CONTRACT

E. S. mellingweise, Office, draw on a principle of the continue of the continu

The Officer depositions and still, not presupply brank within sees in the Charge level that a seed or pathonesis and the contraction of the contra

TOAR TO CONTRIVE TO BEING

the state of the s

ald Landithaut world in their bays as seek up a transfall? If I

.busspl softwifted beneath tangeness in the file and a control of the standard transfer of the s

- 3. On December 21, 2020, the Claimant and the Respondent entered into a contract to construct a screened-in patio on the rear of the Claimant's home. (Contract).
 - 4. The Contract specified the Respondent would install the following:
 - Framing
 - Tie in electrical to run for fan and infrared heat or canned heat lighting and switches
 - Retractable screen across the front section opening to the pool
 - Manual retractable screen on the left side of the patio
 - Wrap and finish all exposed framing in white PVC
 - Roofing materials to match the existing roof
 - New screens throughout
 - Gutters and downspouts
- 5. The Contract specified that \$8,550.00 was due at the time of signing and that the second payment (approximately \$6,285.00) would be due after framing was completed and the Respondent purchased some additional materials. The third and fourth payments would be made near the completion of the project, respectively \$3,000.00 and \$4,000.00.
 - 6. The original agreed-upon Contract price was \$21,835.00.
- 7. On December 21, 2020, the Claimant paid the Respondent \$8,550.00, which coincided with acceptance of the Contract.
 - 8. On January 14, 2021, the Respondent began construction.
- 9. The Claimant and Respondent subsequently entered into an addendum to install heaters for \$1,200.00
- 10. During the course of the project, the Respondent requested the Claimant make the following payments, which the Claimant made:
 - \$6,285.00 on January 9, 2021, and
 - \$5,700.00 on January 20, 2021.
- 11. The Respondent worked on the project intermittently, with progress slowing to a near standstill by November 2021.

The second of th

Secretaria de la compacta de la contracta de contracta de la c

Land to the west ferroms attributed in makes one if it material? If the state of th

The control of the reject the legendary begins he was a major that the control of the control of

A Marchaelle Service Commission

- 12. During the course of the construction, the Respondent left the patio roof in a partial state of construction with no shingles on it. This allowed water intrusion to occur in the attic and the ceiling to become damp. Following the water intrusion, carpenter bees infiltrated the damp space, causing damage to the ceiling.
- 13. On April 15, 2021, the Claimant provided directions to the Respondent via email regarding where electrical switches would be placed.
- 14. In May 2021, the Respondent installed the electrical wiring. The Respondent installed a 120-volt receptable on a 240-volt circuit and failed to install the heaters. Respondent subcontracted with an electrician to have the electrical work performed.
- 15. The Claimant raised concerns with the Respondent regarding the electrical work over the course of several emails.
 - 16. In July 2021, the Respondent installed siding.
 - 17. In October 2021, the Respondent installed the ceiling.
- 18. On October 27, 2021, the Respondent sent the Claimant an email that set out the details of what the Respondent would do to finish the project. The Respondent also stated, "I'd like to apologize for the absolute miscommunication, as well as mismanagement of this project as I assume accountability for lack of greater oversight." (Claimant Ex. 7).
 - 19. In November 2021, the Respondent installed a ceiling fan and lights.
- 20. On November 30, 2021, the Respondent agreed that the issues the Claimant raised about the electrical work would be remediated and the heaters would be installed.
- 21. On December 3, 2021, the Claimant raised the following outstanding issues with the Respondent over email:
 - Ceiling rod needed to be installed for the fan,
 - Lighting and fan switches needed to be corrected,
 - Heaters needed to be installed and heater timer switches needed to be enclosed,

The second secon

and that the test recompose of the same of

All the second of the second o

Local Company of the second of

in a secretion of the continuous and the college of the college of

The chart feet part of the chart feet of the chartened of the charten

- Replace non-heater ceiling outlets and the low GFCI outlet on the wall.
- Fix gutter slope, install gutter guards,
- Build and install walk-on cover for window well,
- Sand, caulk, and seal ceiling,
- Install retractable screens,
- Install Stationary screen,
- Install screen door, and
- Paint vinyl white.
- 22. On December 9, 2021, the Respondent provided a schedule for addressing these remaining issues.
- 23. On December 24, 2021, after additional emails from the Claimant, the Respondent agreed the electrical work would be done "the EXACT WAY we want it done" and that the screen company would provide an update soon on remaining issues, and projected that the work would all be complete in January 2022. (Claimant Ex. 4)
- 24. The remaining issues, including electrical issues were not corrected, so on December 28, 2021, the Claimant provided the name of a different electrician to the Respondent. The electrician performed work; however, the Respondent failed to pay the electrician, so the Claimant paid the electrician directly.
- 25. The Claimant also notified the Respondent that one screen the Respondent installed was damaged.
 - 26. Other tasks remained incomplete.
- 27. On May 12, 2022, the Claimant sent the Respondent an email with an attached quote for completion of the project by Stockton Home Improvement ("Stockton") and requested the Respondent reply by May 16, 2022. The Respondent did not respond by May 16, 2022.
- 28. On May 18, 2022, the Claimant entered a contract with Stockton to remediate damage to the project and to complete the project. The Contract included the following work:
 - Install two retractable screens and two fixed-panel screens,
 - Install a door and glass above the door,

The state of the s

addenialisman encressations as tolivon; if you consumment in the second of the constraint of the const

Purenties 24 2 1, the Alter a magnification of different and and the control of t

11 2

Lag of the Manual And State St

The Company of the Company of the American State of the Company of

The Later Committee of the property by Streeting Harper Later transport to the contract of the property of the Committee of t

nutalistant a consumie persons on loss a sixyll fluncial action

- Install vinyl rail on side with fixed screen,
- Caulk posts and siding under roof, install trim against the ceiling, and remove and rehang heaters,
- · Paint all PVC boards and siding under roof,
- Cut access from existing attic to attic on porch,
- Rescreen damaged screen on sliding glass door, and
- Plug holes from carpenter bees.
- 29. The Claimant paid Stockton a total of \$16,331.63 to complete the project.

DISCUSSION

The Claimant has the burden of proving the validity of the Claim by a preponderance of the evidence. Bus. Reg. § 8-407(e)(1); State Gov't § 10-217; COMAR 09.08.03.03A(3). To prove a claim by a preponderance of the evidence means to show that it is "more likely so than not so" when all the evidence is considered. *Coleman v. Anne Arundel Cnty. Police Dep't*, 369 Md. 108, 125 n.16 (2002).

An owner may recover compensation from the Fund "for an actual loss that results from an act or omission by a licensed contractor." Bus. Reg. § 8-405(a) (Supp. 2022); see also COMAR 09.08.03.03B(2) ("The Fund may only compensate claimants for actual losses . . . incurred as a result of misconduct by a licensed contractor."). "[A]ctual loss' means the costs of restoration, repair, replacement, or completion that arise from an unworkmanlike, inadequate, or incomplete home improvement." Bus. Reg. § 8-401. For the following reasons, I find that the Claimant has proven eligibility for compensation.

The Respondent was a licensed home improvement contractor at the time the Respondent entered into the Contract with the Claimant.

By statute, certain claimants are excluded from recovering from the Fund altogether. In this case, there are no such statutory impediments to the Claimant's recovery. The claim was timely filed, there is no pending court claim for the same loss, and the Claimant did not recover the alleged losses from any other source. Bus. Reg §§ 8-405(g), 8-408(b)(1) (2015 & Supp.

of the state of th Constitute on the best to give and give a significant the Brainst AND THE PROPERTY OF THE PROPER the fluid words to employ appointed out to a fine of many in a galactic or an ex-The state of the special state of the state harm of advisors of mail made and many of comparing the Pendiche an installation taling conv. of largest of agreement of persons of the second of the sec and the series in the series of the control of the The state of the s the state of the country of the country is the country of the coun THE PROPERTY OF THE PROPERTY O ag a Sill Bula did misantaga antimi rengal amedia terra a agar ya e a e e a l Not the limit beforement to believe accurate the more consumers. d #1." Internal for digrating and continue of a case in a second for all places of hours of the set of set of the first and the form of the first of

Live to the state of the state

2022). The Claimant resides in the home that is the subject of the claim and does not own more than three dwellings. *Id.* § 8-405(f)(2) (Supp. 2022). The parties did not enter into a valid agreement to submit their disputes to arbitration. *Id.* §§ 8-405(c), 8-408(b)(3) (2015 & Supp. 2022). The Claimant is not a relative, employee, officer, or partner of the Respondent, and is not related to any employee, officer, or partner of the Respondent. *Id.* § 8-405(f)(1) (Supp. 2022).

The Claimant did not unreasonably reject good faith efforts by the Respondent to resolve the claim. Id. § 8-405(d) (Supp. 2022). Rather, the Claimant followed up with the Respondent extensively over email for nearly a year after the project began in an effort to have the Respondent complete the project. The Claimant's efforts elicited some work and many empty promises. The Respondent took ownership for the project's shortcomings, admitting in an email that he had provided inadequate oversight of the project. However, honesty did not pave the way to action. Ultimately, in December 2021, the Respondent had failed to install screens, glass, vinyl rails, caulk posts, install trim, paint PVC boards, provide for attic access, repair holes caused by carpenter bees and rescreen the damaged screen. The purpose of the original project was to have a screened-in porch, but without screens it was functionally incomplete. It was reasonable for the Claimant to conclude that the Respondent would not complete the project because work had ceased, and the Respondent had not made a recent effort to return to the property to complete the project. After a year of efforts to get the Respondent to complete the project according to the Contract, it was reasonable for the Claimant to conclude the Respondent would not be doing so. By leaving the project in an incomplete state, the Respondent performed an incomplete home improvement.

In May 2022, the Claimant elicited a contract from Stockton to complete the project at a cost of \$16,331.63. The new contract included the following tasks left undone by the Respondent:

2. 2.2. The Land of region in the both within a thin subjected the out of the last with a real darlain solten gelle (Lillie gente gelgelt de 14 fat a diffathe sech mode The angle of a participated and the contract of the contract Mac The Chair of the contract - 4 8 -144 1 Sily mestamografi orbita semming it. \$ 200 mergs on a span of 16 mile. 1000 The Color make the instrument of the property of the Conference of selida o male esti-Ten Liam Ad 7 8 (Eleft (Suppl. 2022), Valided Rise Chippent followed by A. 7 8 (Eleft Av. Chippent Follows and Av. Chippent Follows and A. 7 8 (Eleft Av. Chippent Follows and althann ai gagail feithrig aith goile, may a chliaig tuit floic i ce 40. Pétriaineac es pur dans source regulações en l'hat Chattann's altrapus de caus son les parma eva. "The Karachest and a create and for the profest ball to entire 10.00 has a sufficient profit analysis Stiffs angles our disqualants alvern to a still alvern to review . With one by the transfer the transfer that the transfer that the transfer of the contract of the transfer of the t See algus official spirit being the seed of the seed o ger filler hall substanct penimete sub telepos de Luga espal a magraca y deputa a 0.00 The profit and the second companies and the compression consists on the contract of 18 ug \$10 mag. and must grow professor and participate abortion and some a beautiful and some beautiful and some a different of suspension hirl trade up to P to those a bestice that there are no of and applicable testion as delicated in many present Act its long soft at literature of the literature of a regading the Contest in your reasonable freshed by a AND BOOK ad estine and printer are in this ere did go a red on an air beld on this co-Louisian villa discreti

nga truck na al moderni amin'i radina a bronder ny politika atto 126, galai nj.

ali aliana modernika saka polaveda) održato i 10 pepada vajr ari i 15 i 186 at 87. u 14.

- Install two retractable screens and two fixed-panel screens,
- Install a door and glass above the door,
- Install vinyl rail on side with fixed screen,
- Caulk posts and siding under roof, install trim against the ceiling, and remove and rehang heaters,
- Paint all PVC boards and siding under roof,
- Cut access from existing attic to attic on porch,
- Rescreen damaged screen on sliding glass door, and
- Plug holes from carpenter bees.

Stockton is an MHIC-licensed contractor. Stockton performed the aforementioned work, completing the Contract as originally contemplated with the Respondent. I thus find that the Claimant is eligible for compensation from the Fund.

Having found eligibility for compensation I must determine the amount of the Claimant's actual loss and the amount, if any, that the Claimant is entitled to recover. The Fund may not compensate a claimant for consequential or punitive damages, personal injury, attorney fees, court costs, or interest. Bus. Reg. § 8-405(e)(3) (Supp. 2022); COMAR 09.08.03.03B(1). The damages caused by the carpenter bees are consequential damages and therefore, the Claimant is not eligible for compensation for the cost to remediate these damages. MHIC's regulations provide three formulas to measure a claimant's actual loss, depending on the status of the contract work.

The Respondent performed some work under the Contract, and the Claimant has retained another contractor to complete or remedy that work. Largely, Stockton completed the work; however, Stockton also remediated the damage caused by carpenter bees and the damaged screen that occurred during the Respondent's work. Stockton's contract does not specify the cost of the labor to repair the holes caused by the carpenter bees but notes that wood from the remaining project was used. There was no testimony about the cost to remediate the damage caused by the carpenter bees. It would be hard to imagine the labor cost would exceed \$1,000.00, so I will use

and and the description of the second state of

The state of the s

the galleredth and law or a teamble are presented from the law at the

this figure. Accordingly, the following formula appropriately measures the Claimant's actual loss:

If the contractor did work according to the contract and the claimant has solicited or is soliciting another contractor to complete the contract, the claimant's actual loss shall be the amounts the claimant has paid to or on behalf of the contractor under the original contract, added to any reasonable amounts the claimant has paid or will be required to pay another contractor to repair poor work done by the original contractor under the original contract and complete the original contract, less the original contract price. If the Commission determines that the original contract price is too unrealistically low or high to provide a proper basis for measuring actual loss, the Commission may adjust its measurement accordingly.

COMAR 09.08.03.03B(3)(c). The Claimant and Respondent entered into a contract for \$21,835.00 and added an addendum of \$1,200.00, bringing the contractual total to \$23,035.00. Since the Respondent did not complete the Contract, the Claimant only paid \$20,535.00 and this is the starting point of the calculation. To this amount, one adds the amount paid to Stockton to complete the project, \$16,331.63 (minus \$1,000.00 for the carpenter bee repairs) for a total of \$35,366.63. From this amount, one subtracts the contractual amount of \$23,035.00 for a result of \$12,331.63.

Effective July 1, 2022, a claimant's recovery is capped at \$30,000.00 for acts or omissions of one contractor, and a claimant may not recover more than the amount paid to the contractor against whom the claim is filed.² Bus. Reg. § 8-405(e)(1), (5) (Supp. 2022); COMAR 09.08.03.03B(4). In this case, the Claimant's actual loss is less than the amount paid to the Respondent and less than \$30,000.00. Therefore, the Claimant is entitled to recover her actual loss of \$12,831.63.

² On or after July 1, 2022, the increased cap is applicable to any claim regardless of when the home improvement contract was executed, the claim was filed, or the hearing was held. See Landsman v. MHIC, 154 Md. App. 241, 255 (2002) (explaining that the right to compensation from the Fund is a "creature of statute," these rights are subject to change at the "whim of the legislature," and "[a]mendments to such rights are not bound by the usual presumption against retrospective application").

all the common six is principle, some or the common shall be elektromenterik mende overskinderenden i femilie ling ki i bil ocksider. the rought biggind housiele of through edical list as like t commence in the large folial can relate added to a large related and the commence the country medicine was not have again and it was a graph and done by the company of continuous major the religion of the continued and only the first of the common price in the Comments of the Comments in the Comments in that the comment through the constitution of artificial transfer and the constitution of the constitution to the product of the last the Lorent Section of the last the

olia berarrek maininger Schmettar mit Group (1998–1998) and AMOO 22 SEC. Of any in Street and a few of Co. 200.003, 120 and and an one to the Sec. Co. Three the Regions and Rose of Change is a Continue that the Change is all some university of the state of the An Archeological address 10.000.12 (migral 40.000.00) for the special conference of the special The base of the second control and the second secon

i O POTE in Leef in the degree opener bisminis L. 1991. The also constite of Dendler and States and States are a completely and the publication of complete and another and 1 The Life of the Aller and State of the Life of the Language and the state of the college of the 0.00 he spended and he bland \$10,000 pp. Therefore, the Chine repend held

the state of the substitution of the state of

PROPOSED CONCLUSIONS OF LAW

I conclude that the Claimant has sustained an actual and compensable loss of \$12,831.63 as a result of the Respondent's acts or omissions. Md. Code Ann., Bus. Reg. §§ 8-401, 8-405 (2015 & Supp. 2022); COMAR 09.08.03.03B(3)(c). I further conclude that the Claimant is entitled to recover that amount from the Fund. Bus. Reg. § 8-405(e)(1), (5) (Supp. 2022); COMAR 09.08.03.03B(4).

RECOMMENDED ORDER

I RECOMMEND that the Maryland Home Improvement Commission:

ORDER that the Maryland Home Improvement Guaranty Fund award the Claimant \$12,831.63 amount; and

ORDER that the Respondent is ineligible for a Maryland Home Improvement

Commission license until the Respondent reimburses the Guaranty Fund for all monies disbursed under this Order, plus annual interest of ten percent (10%) as set by the Maryland Home

Improvement Commission;³ and

ORDER that the records and publications of the Maryland Home Improvement Commission reflect this decision.

March 9, 2023

Date Decision Issued

Rachael Barnett
Administrative Law Judge

Rachael Barnett

RAB/ja #203874

³ See Md. Code Ann., Bus. Reg. § 8-410(a)(1)(iii) (2015); COMAR 09.08.01.20.

The state of the s

THE PART OF THE PARTY OF THE PA

MALEND CHOICE STATES AND AND ADMINISTRA

an almost premay demail and the type Mo. 9 and 1992 - 2017 p. 11

on grant of the special states and the state of the state

The state of the Landbroken extension to be applied in 1994 and the state of the st

more lately of signal displaying (400) sharing got logister to be provided goods. Also ration

The state of the s

EDITOR DE LA CONTROL DE LA CON

and the state of t

PROPOSED ORDER

WHEREFORE, this 27th day of April, 2023, Panel B of the Maryland

Home Improvement Commission approves the Recommended Order of the

Administrative Law Judge and unless any parties files with the Commission

within twenty (20) days of this date written exceptions and/or a request to present

arguments, then this Proposed Order will become final at the end of the twenty

(20) day period. By law the parties then have an additional thirty (30) day period

during which they may file an appeal to Circuit Court.

Chandler Louden

Chandler Louden
Panel B
MARYLAND HOME IMPROVEMENT
COMMISSION

PROPERTY OF STREET

FEELER C. D. State and S. Charles and State an

An extraction of the state of the extract comments of the comments of the comments of the comments of the state of the comments of the comments of the state of the comments o

CALLER DECEMBER 1. Company of source of the second source of the second

and the same of the same of the same of the same of the

Committee and the second secon

A REAL POLICE DANGERS ALL TELLAL